Bruhath Bengaluru Mahanagara Palike.

Yalahaka Sattellite Town Sub Division. Bangalore-560064

Completion Report

Work Record No 2019-20

Completion report of the work of : Engaging tractor and labour for emergency works in ward no:04

1) Sanctioned Estimate No. and Date .				
2) Name of Contractor	S Somashekhar			
3) Time stipulated for completion of work	365 days			
4) Date of Commencement of Work	18/07/2019			
5) Date of Completion of Work	31/03/2020.			
M B No	1165			
Page No	116400 to 465			
6) Name of the officer official incharge of the work				
1) Asst. Exe. Engineer	Sri Sachin. H. P			
2) Asst. Engineer	Sri Ramasanjeevaiah			
Estimate Amount / Tender	Amount claimed asper actuals	Excess	Savings	Remarks
Rs 1422886/-	Rs 803987/-	-		

1 Certified that the above work has been completed with in the stipulated time Stpoted in entrustment

2 Certified that above work has been executed satisfactorily

Ramasanjeevaiah

AE, Ward No :04
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

Asst.Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore